



(PICTORIAL REPRESENTATION)

## Projects:

Southwest Licking Local Schools

Site Improvements Package  
New 4-5 Elementary School  
New High School  
Etna Elementary Renovations



**Monthly Status Report #21**  
*February 2021*

*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*

***Progress Report No. 22***  
*For the Period Ending March 18<sup>th</sup>, 2021*

***Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna  
Elementary Renovations***

Kandee Engle  
Debra Moore  
Catherine Spindler  
John Vincent  
Roger Zeune  
Kasey Perkins  
Richard Jones  
Robert Jennell  
Nathan Jones  
Eric Baltzell  
Curt South  
Brian Wolf  
Julie Taggart  
Michael Maxwell

Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools Consultant  
Ohio Facilities Construction Commission  
Garmann-Miller Architects Engineers  
Garmann-Miller Architects Engineers  
Garmann-Miller Architects Engineers  
Hill International  
Hill International

**Construction Manager:**

Robertson Construction Services, Inc.  
1801 Thornwood Drive  
Heath, Ohio 43056

**Architects:**

Garmann-Miller Architects Engineers  
38 South Lincoln Drive  
P.O. Box 71  
Minster, Ohio 45865

**Owner's Agent:**

Hill International, Inc.  
2 Easton Oval #110  
Columbus, Ohio 43219



*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*

**Table of Contents**

PROJECT CONTACTS.....	3
PROJECT FLOOR PLANS .....	4
Etna Elementary School .....	4
New 9-12 High School.....	5
EXECUTIVE SUMMARY .....	6
PROJECT BUDGETS .....	8
Owner Contingency .....	8
CMR Contingency .....	9
CMR Contingency .....	10
PROJECT SCHEDULE .....	11
Site Improvements Package.....	11
New 4-5 Elementary School .....	12
New High School .....	13
Etna Elementary.....	14
PROJECT DOCUMENTATION.....	<b>Error! Bookmark not defined.</b>
New 4-5 Elementary School .....	<b>Error! Bookmark not defined.</b>
New High School .....	14
Etna Elementary.....	15
QUALITY CONTROL .....	16
New High School.....	16
Etna Elementary Renovation .....	19
SAFETY .....	20
Site Improvements and New High School.....	20
Etna Elementary.....	21
PROGRESS PHOTOS.....	<b>Error! Bookmark not defined.</b>
New 4-5 Elementary School .....	<b>Error! Bookmark not defined.</b>
New 9-12 High School.....	22
Etna Elementary.....	24



***Southwest Licking Local Schools***  
***New High School, New 4-5 Elementary, & Etna Elementary***  
***Progress Report No. 22, March 18<sup>th</sup>, 2021***  
***PROJECT CONTACTS***

***All Projects***

Eric Baltzell, Garmann-Miller (419) 628-4240  
Tom Dutton, Garmann-Miller (419) 628-4240  
Clay Keith, Robertson (614) 374-4857  
Jessica Post, Robertson (740) 814-6742

***Site Improvements Package***

Shira Elder, Garmann-Miller (419) 628-4240  
Mark Keith, Robertson (740) 404-1805  
Kevin Mohler, Robertson (740) 503-7218

***New 4-5 Elementary School***

Curt South, Garmann-Miller (419) 628-4240  
Clyde McIntire, Robertson (740) 404-0111  
AJ Saunders, Robertson (740) 348-6932

***New High School***

Brian Wolf, Garmann-Miller (419) 628-4240  
Mark Keith, Robertson (740) 404-1805  
Kevin Mohler, Robertson (740) 503-7218

***Etna Elementary Renovation***


Curt South, Garmann-Miller (419) 628-4240  
Clyde McIntire, Robertson (740) 404-0111  
AJ Saunders, Robertson (740) 348-6932






*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*

**PROJECT FLOOR PLANS**  
*Etna Elementary School*



*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*

**PROJECT FLOOR PLANS**  
*New 9-12 High School*



**Southwest Licking Local Schools**  
**New High School, New 4-5 Elementary, & Etna Elementary**  
**Progress Report No. 22, March 18<sup>th</sup>, 2021**

## **EXECUTIVE SUMMARY**

This report has been prepared to provide a project update for the Southwest Licking New High School, and the Etna Elementary Renovations. It is intended to provide a summary review of the status of the project through March 18<sup>th</sup>, 2021.

### **UPCOMING MEETINGS:**

- March 24<sup>th</sup> at 10:00 am – Core Team Meeting (Every Two Weeks)
- March 23<sup>rd</sup> at 12:30 pm - New High School Progress Meeting (Every Tuesday)
- March 23<sup>rd</sup> at 2:00 pm – Etna Elementary School Renovation Progress Meeting (Every Tuesday)
- March 24<sup>th</sup> at 1:00 pm – New Elementary and New High School Site Improvements Meeting (Every Other Wednesday)

### **Etna Elementary Renovations**

#### **CALENDAR DAYS TO COMPLETE**

Substantial Completion (Nov 18, 2021) 245

#### **SCHEDULE & WORK COMPLETED**

- Demolition
  - Light fixtures demo'd and temporary lighting installed for entire building 100%
  - HVAC demolition for entire building 100%
  - Masonry Wall Demolition 100%
  - Casework Demolition 100%
  - Remove sinks 100%
- Area C
  - Above Ceiling Scans 100%
  - Underground Plumbing 100%
  - Electrical Wall Rough-in 90%
  - Roof Top Unit Structural Support 75%
  - Slab on Grade Concrete Infill at Plumbing Trenches 100%
  - Wall Framing 100%
  - In-Wall Electrical & Plumbing Rough-in 100%
  - Fire Suppression Rough-in 50%
- Area A
  - Above Ceiling Scans 100%
  - All Demolition Complete 100%
- Area B
  - Above Ceiling Scans 100%
  - Underground Plumbing 100%
  - Roof Top Unit Structural Support 100%
  - Slab on Grade Infill at Plumbing Trenches 100%

#### **CURRENT ISSUES**

- Excessive glue on floor being removed by grinding utilizing floor prep allowance.

### **New High School**

#### **CALENDAR DAYS TO COMPLETE**

Substantial Completion (Apr 29, 2021) 42  
 Topsoil, Reseed, Asphalt (May 28, 2021) 71

#### **SCHEDULE & WORK COMPLETED**

- Area A
  - Ceiling Grid Installation – 98%
  - Standing Seam Metal Roofing 99% (final Detail Work)
  - Terrazzo Flooring 90%
  - Lighting Installation 90%
- Area B
  - Auditorium Metal Studs – 100%
  - Auditorium GWB – 100%
  - Electrical Metal Stud Rough-ins 90%
  - Ceiling Deflectors – 75%
  - Kitchen Equipment – 50%
- Area C
  - Terrazzo Flooring –80%
  - Gypsum Soffits – 100%
  - Monumental Stair Handrail – 90%
  - Axiom Cloud – 100%
- Area D
  - Gymnasium Equipment –100%
  - Wood Flooring – 90% (Finishing)
- Area E
  - Wood Flooring Finish – 95%
- Area F/G
  - Lighting installation – 100%
  - Ceiling Tile Installation – 50%
  - Technology and Fire Alarm – 95%
  - Casework Installation - 90%
  - Flooring Install – 90%
- Area H/J
  - Lighting installation – 100%
  - Ceiling Grid Installation – 100%
  - Technology and Fire Alarm – 90%
  - Casework Installation 90%
- Site Work
  - Exterior courtyard concrete – 50%

#### **CURRENT ISSUES**

- Failed Auditorium Masonry Wall Dec 6, 2019 Re-Build Replacement.



***Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021***

- Overtime costs are still being evaluated by the Insurance Company; This is causing a delay in the attempts to recover the lost time. Discussions continue/ No Change. 8/12/20; Status Quo. 9/15/20: Chang Order for acceleration in place to accelerate through recovery schedule critical path. No change as of December 2020. No Change as of 2/16/21. In review by OFCC per summary document submitted by RCS.
- Continue procedures pursuant COVID-19 and Stay at Home Order extended July 8th, 2020. Continue to have manpower impacts with confirmed cases. December 2020 sudden increase in cases is impacting manpower and schedule.
- Auditorium Wood Wall Panel Color Selection changed to single tone. Item is of concern due to lead time of 14 weeks. 1/20/21 - Still Pending; scheduled delivery is of concern. 2/16: Delayed delivery date still pending confirmation. Delivery date confirmed as April 5<sup>th</sup>, 2021.
- Resinous Flooring Custom Color selection delaying toilet partition install. Work completed out of sequence in effort to maintain schedule. Custom Color provided 3/5/21, custom chips procured and work proceeded 3/11/21.






**Southwest Licking Local Schools**  
**New High School, New 4-5 Elementary, & Etna Elementary**  
**Progress Report No. 22, March 18<sup>th</sup>, 2021**

**PROJECT BUDGETS**  
**Owner Contingency**


New 4-5 Elementary School  
Owner Contingency Usage



Owner Contingency	
	Elementary School
Original Amount	\$484,786.40
Approved Change Orders	\$83,150.19
Pending Change Orders*	\$128,315.23
Remaining Contingency	\$273,320.98
Site Work Approved Change Orders	\$69,292.70
Site Work Pending Change Orders	\$16,724.58
*Contains the Technology Equipment overage	

- Approved Change Orders
- Pending Change Orders
- Remaining Contingency
- Site Work Approved Change Orders
- Site Work Pending Change Orders

New High School  
Owner Contingency Usage



Owner Contingency	
	High School
Original Amount	\$1,304,165.46
Approved Change Orders	\$(1,511.05)
Pending Change Orders*	\$124,779.84
Remaining Contingency	\$1,180,896.67
Site Work Approved Change Orders	\$169,647.65
Site Work Pending Change Orders	\$45,560.07
*Contains the Technology Allowance Savings	


- Approved Change Orders
- Pending Change Orders
- Remaining Contingency
- Site Work Approved Change Orders
- Site Work Pending Change Orders



**Southwest Licking Local Schools**  
**New High School, New 4-5 Elementary, & Etna Elementary**  
**Progress Report No. 22, March 18<sup>th</sup>, 2021**

**CMR Contingency**


Site Improvements Package  
CMR Contingency Usage



- Approved Change Orders ■ Pending Change Orders
- Remaining Contingency

CMR Contingency	
	Site Work
Original Amount	\$84,760.00
Approved Change Orders	\$41,196.40
Pending Change Orders	\$43,075.56
Remaining Contingency	\$488.04

New 4-5 Elementary School  
CMR Contingency Usage



- Approved Change Orders ■ Pending Change Orders
- Remaining Contingency

CMR Contingency	
	Elementary School
Original Amount	\$343,225.00
Approved Change Orders	\$142,644.66
Pending Change Orders	\$54,455.32
Remaining Contingency	\$146,125.02



**Southwest Licking Local Schools**  
**New High School, New 4-5 Elementary, & Etna Elementary**  
**Progress Report No. 22, March 18<sup>th</sup>, 2021**

**CMR Contingency**

New High School  
CMR Contingency Usage



■ Approved Change Orders ■ Pending Change Orders  
■ Remaining Contingency

CMR Contingency	
	High School
Original Amount	\$665,549.00
Approved Change Orders	\$86,711.71
Pending Change Orders	\$272,201.73
Remaining Contingency	\$306,635.56

Etna Elementary  
CMR Contingency Usage



■ Approved Change Orders ■ Pending Change Orders  
■ Remaining Contingency

CMR Contingency	
	High School
Original Amount	\$67,895.09
Approved Change Orders	
Pending Change Orders	
Remaining Contingency	\$67,895.09



*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*

***PROJECT SCHEDULE  
Site Improvements Package***

***RCS Internal Verification Dates***

<b><u>SCHEDULE FROM BID</u></b>	<b><u>SCHEDULED</u></b>	<b><u>STATUS</u></b>
<i>Notice to Proceed</i>	<i>February 28, 2019</i>	<i>Complete</i>
<i>Build Building Pad – Elementary School</i>	<i>June 10, 2019</i>	<i>Complete</i>
<i>Build Building Pad – High School</i>	<i>June 26, 2019</i>	<i>Complete</i>
<i>Substantial Completion of Elementary School</i>	<i>November 19, 2020</i>	<i>Complete</i>
<i>Substantial Completion of All Work (less Items Below)</i>	<i>April 29, 2021</i>	
<i>Spread Topsoil, Reseed, and Top Coat of Asphalt</i>	<i>May 28, 2021</i>	

**Schedule Two Week Look Ahead**

- Received direction on options for striping and speed bumps, as issued under PR-014. Awaiting change order to be processed. 1/21/21: Status Quo. Striping has been released via change order to paving sub-contractor to address work in place, all other items still undeceived upon by Owner as of 2/16/21.
- 2/16/21: All site work on hold due to weather conditions.
- 3/18/21: Site Grading continues. Courtyard brought back to grade.





*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*

**PROJECT SCHEDULE**  
*New 4-5 Elementary School*

***RCS Internal Verification Dates***

<b><u>SCHEDULE FROM BASELINE SCHEDULE</u></b>	<b><u>SCHEDULED</u></b>	<b><u>STATUS</u></b>
<i>Notice to Proceed</i>	<i>February 28, 2019</i>	<i>Complete</i>
<i>Temporary Dry-In</i>	<i>March 5, 2020</i>	<i>Complete 4/30/20</i>
<i>Permanent Dry-In</i>	<i>May 21, 2020</i>	<i>Complete 7/20/20</i>
<i>Final HVAC Start-Up</i>	<i>May 12, 2020</i>	<i>Complete 7/10/20</i>
<i>Substantial Completion</i>	<i>November 19, 2020</i>	<i>Temp Occupancy 12/4/20</i>

**Schedule Two Week Look Ahead**

***Site Work***

- Back up asphalt and sidewalks
- Final Grade
- Plant Grass

***Building Wide***

- Punch List Completion



*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*

**PROJECT SCHEDULE**  
*New High School*

**RCS Internal Verification Dates**

<b>MILESTONE SCHEDULE FROM BID</b>	<b>SCHEDULED</b>	<b>STATUS</b>
<i>Notice to Proceed</i>	<i>May 24, 2019</i>	<i>Complete</i>
<i>Substantial Completion of All Work (less items below)</i>	<i>April 29, 2021</i>	<i>Working from 6day Recovery Schedule</i>
<i>Spread Topsoil, Reseed, and Top Coat of Asphalt</i>	<i>May 28, 2021</i>	

**Schedule Two Week Look Ahead**

**Area A – Mechanical/ North of Stage**

- Complete Piping Insulation
- Replace damaged Coil
- Begin Controls Programming

**Area B - Kitchen**

- Complete Fire Alarm Wiring
- Continue Kitchen Equipment Install

**Area B - Auditorium**

- Complete Drywall Installation
- Complete electrical Rough-ins in stud walls
- Complete Deflector install
- Begin South Acoustical Wall Panels
- Start Concrete Floor Polishing
- Compete stage equipment rigging

**Area C – Student Dining**

- Complete Monumental Stair Handrails
- Complete Terrazzo Flooring and Logo
- Complete lighting wiring
- Complete Toilet Fixture Install

**Area D – Auxiliary Gym/Locker Room**

- Complete Wood Flooring Finish
- Start Locker Room Wood Benches

**Area E – Main Gymnasium**

- Complete Wood Flooring Finishing
- Begin Resinous Flooring Install
- Install Toilet Room Lighting

**Area F and G – 1<sup>st</sup> Floor**

- Complete Resinous Flooring
- Complete Technology wiring
- Corridor Resilient Flooring Install

**Area F and G – 2<sup>nd</sup> Floor**

- Complete Resinous Flooring Install
- Begin Toilet Partition Install
- Paint Way-Finding Accents
- Drop Ceiling Tile

**Area H and J – 1<sup>st</sup> Floor**

- Begin Resinous Flooring Install
- Toilet Partition Installation
- Corridor Flooring Installation

**Area H and J – 2<sup>nd</sup> Floor**

- Complete Resinous Flooring Install
- Paint Way-Finding Accents
- Drop Ceiling Tile

**Building Envelope & Exterior**

- Complete miscellaneous metal roofing, fascia and downspouts
- Continue Exterior Concrete Install



*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*

**PROJECT SCHEDULE**  
*Etna Elementary*

***RCS Internal Verification Dates***

<b><u>SCHEDULE FROM BID</u></b>	<b><u>SCHEDULED</u></b>	<b><u>STATUS</u></b>
<i>Notice to Proceed</i>	<i>November 24, 2020</i>	<i>Complete</i>
<i>Substantial Completion of Elementary School</i>	<i>November 18, 2021</i>	

**Schedule Two Week Look Ahead**

***Area A***

- Masonry Lintel Install & Tooth in Door Openings
- Underground Plumbing
- RTU Structural Support Install
- SOG Floor Infill
- Frame Bulkhead
- Hang & Finish D.W. Bulkhead

***Area B***

- 3D Building Scan & Create Model
- Demo Casework
- Demo Ceilings
- Demo CMU Walls
- Demo Light Fixtures & Install Temporary Lighting
- HVAC Demolition
- Remove Sinks

***Area C***

- Set DOAS Curb
- Underground Plumbing
- 3D Building Scan & Create Model
- Beams Installation
- CMU Door Opening Demo (2 openings)
- Demo Casework
- Demo CMU Walls
- Demo Flooring
- Door Frames in CMU Install
- Electrical Wall Rough In @ Existing Walls
- Inspection of Bar Joist To Be Modified
- Masonry Lintel Install & Tooth in Door Openings
- RTU Structural Support Install



**Southwest Licking Local Schools**  
**New High School, New 4-5 Elementary, & Etna Elementary**  
**Progress Report No. 22, March 18<sup>th</sup>, 2021**


**PROJECT DOCUMENTATION**  
**New High School**

The timely flow of all information is critical to any construction project. Specifically, Submittals (Shop Drawings) and Request for Interpretation are two critical areas that need to be closely monitored to assure a lack of information does not impede the project schedule. The following is a brief summary of the current Submittal and RFI status and is intended to highlight critical items to all parties.


*The following items may present potential concerns to the project schedule:*

<u>Submittal/RFI</u>	<u>Responsibility</u>	<u>Schedule Concern</u>
Auditorium Wood Veneer Wall Panels/ ASI 015	GMAE/ ACP	Product revised to a single tone - 14 week lead time. Delivery not yet confirmed. (2/16) Status Quo
RFI 184 – Fiber Protection	GMAE	Proposed option to protect Fiber Connections pursuant issues experienced on the 4-5 building.
RFI 183 – Lighting/ Sound System floor box	GMAE/CITY	Future Bid/ allowance distribution pf perfamce lighting and sound packages revealed a floor box not known during concrete pour of auditorium. Design resolution required that does not require cutting of floor slab.
Phone Relocation from Watkins	Owner	Date for phones to be relocated for use at new High School and system check out will be beyond substantial completion, constrained by the final day of classes.
Reading Room Window Shades	GMAE	Controls for window shades tentatively to be removed from lighting control due to prior issues at K-5 building. Direction needed to finish gypsum board, order blinds and procure material before project completion date.

**New High School  
Submittals**



**New High School  
Request for Information**





***Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021***


***PROJECT DOCUMENTATION  
Etna Elementary***

The timely flow of all information is critical to any construction project. Specifically, Submittals (Shop Drawings) and Request for Interpretation are two critical areas that need to be closely monitored to assure a lack of information does not impede the project schedule. The following is a brief summary of the current Submittal and RFI status and is intended to highlight critical items to all parties.

*The following items may present potential concerns to the project schedule:*


<u>Submittal/RFI</u>	<u>Responsibility</u>	<u>Schedule Concern</u>
Storefront Door Hardware Submittal Overdue on 3/9/21	GMAE	Potential Delay in Storefront
Firestopping Submittal Overdue on 2/1/21	GMAE	Not at this point

**Etna Elementary  
Submittals**



■ Approved Submittals    ■ Pending Submittals  
■ Closeout Submittals    ■ Outstanding Submittals

**Etna Elementary  
Request for Information**



■ Open RFIs    ■ Closed RFIs



***Southwest Licking Local Schools***  
***New High School, New 4-5 Elementary, & Etna Elementary***  
***Progress Report No. 22, March 18<sup>th</sup>, 2021***

***QUALITY CONTROL***  
***New High School***

The monitoring of safety and quality of work is an important issue, which Robertson Construction Services and the Subcontractors take very seriously. Robertson continually monitors the Subcontractor's safety practices and quality of work via on-site inspections.

***Quality Control***

We are reviewing all of the "work in place" to verify it was installed as designed. Any discrepancies from the Contract Documents are listed in field reports and distributed to the proper Subcontractor for corrections. We also discuss the items in our weekly subcontractor meetings to ensure each concern has proper closure. The entire Design Team has taken a thorough and proactive approach to items. Robertson continues to monitor the reports from Geotechnical Consultants Inc. Corrections are being made in response to these reports.

Additionally, pre-installation meetings are being scheduled with the Architect and appropriate subcontractors to ensure the work is consistent with the contract specifications and on par with quality standards.

The following Pre-Installation Meetings are to be scheduled:

The Following Pre-Installation Meetings are to be held per the Specifications:

- |  |                            |
|--|----------------------------|
| • HS Sound, Video, & Communication Systems | • HS Window Shades         |
| • High School Theater & Stage Equipment    | • HS Telescoping Bleachers |



***Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021***

***QUALITY CONTROL  
Etna Elementary Renovation***

The monitoring of safety and quality of work is an important issue, which Robertson Construction Services and the Subcontractors take very seriously. Robertson continually monitors the Subcontractor's safety practices and quality of work via on-site inspections.

***Quality Control***

We are reviewing all of the "work in place" to verify it was installed as designed. Any discrepancies from the Contract Documents are listed in field reports and distributed to the proper Subcontractor for corrections. We also discuss the items in our weekly subcontractor meetings to ensure each concern has proper closure. The entire Design Team has taken a thorough and proactive approach to items. Robertson continues to monitor the reports from Geotechnical Consultants Inc. Corrections are being made in response to these reports.

Additionally, pre-installation meetings are being scheduled with the Architect and appropriate subcontractors to ensure the work is consistent with the contract specifications and on par with quality standards.

The following Pre-Installation Meetings are to be scheduled:

The Following Pre-Installation Meetings are to be held per the Specifications:

- 084313-Aluminum-Framed Storefronts
- 087100-Door Hardware
- 088000-Glazing
- 093000-Tiling
- 096500-Resilient Flooring
- 123550-Educational Casework
- 270000-Technology Kick-Off Meeting
- 312200-Grading



***Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021***

***SAFETY  
Site Improvements and New High School***

June 2019 – There have been no safety issues this month.

July 2019 – There have been no safety issues this month. A safety audit was held by Robertson on July 2<sup>nd</sup>, 2019 with no safety violations observed.

August 2019 – There have been no safety issues this month.

September 2019 – There have been no safety issues this month.

October 2019 – A safety audit was held by Robertson on September 19<sup>th</sup>, 2019. Two (2) safety violations were noted on the audit, all violations were abated that day.

November 2019 – A third-party inspection was conducted by Ogle on October 23<sup>rd</sup>, 2019. There were two (2) violation that were noted and abated immediately.

December 2019 – A safety audit was held by Robertson on December 5<sup>th</sup>, 2019. One (1) safety violation was noted on the audit and it was immediately abated.

December 6<sup>th</sup>, 2019 – Masonry wall at Auditorium fell. No serious injuries. Insurance carriers and engineers are reviewing conditions. (01/13/2020) *The cleanup has been completed.*

January 2020 – A third-party inspection was conducted by Ogle on January 6<sup>th</sup>, 2020. Three (3) safety violations were noted and they were abated that day.

February 20, 2020 – A safety audit was held by Robertson on February 20<sup>th</sup>, 2020. Seven (7) safety violations were noted on the audit and all items were abated that day.

March 27, 2020 – A safety audit was held by Robertson on March 27<sup>th</sup>, 2020. One (1) safety violation was noted on the audit and it was abated that day.

May 2020 – A safety audit was conducted by Ogle on May 8<sup>th</sup>, 2020. There was one (1) violation that noted and was abated immediately.

June 2020 – A safety audit was conducted by Ogle on June 9<sup>th</sup>, 2020. There were eight (8) violations that were noted and were abated.

July 2020 – A Builders Exchange walkthrough was conducted and a safety stand-down was held to address the issues that were brought up.

August 2020- A safety audit was held by Robertson on August 13<sup>th</sup>. There were none (9) violations that were noted and abated.

September 2020- A safety audit was conducted by Robertson on September 23<sup>rd</sup>. There were five (5) violations that were noted and abated.

November 2020 - A safety audit was conducted by Ogle on November 12<sup>th</sup>. There were five (5) violations that were noted and abated.

December 2020 – A safety audit was conducted by Robertson on December 14<sup>th</sup>. There were six (6) violations that were noted and abated.

January 2021 – A safety audit was conducted by Robertson on January 11<sup>th</sup>. There were five (5) violations that were noted and abated.

February 2021 – A safety audit was conducted by Robertson on February 10<sup>th</sup>. There were five (5) violations that were noted and abated.

RCS also continues to perform monthly safety audits, and the Subcontractors quickly abate any concerns noted during the walkthrough.





***Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021***

***SAFETY  
Etna Elementary***

January 2021 – An RCS safety evaluation was conducted on January 11 and there wer no safety concerns observed.

February 2021 – An RCS safety evaluation was conducted on February 10<sup>th</sup> and (2) safety concerns were documented. All safety concerns have sense been abated.

RCS also continues to perform monthly safety audits, and the Subcontractors quickly abate any concerns noted during the walkthrough.



*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*


Main Gymnasium  
March 16, 2021

**PROGRESS PHOTOS**  
*New 9-12 High School*


Area A Corridor  
March 16, 2021



Kitchen Equipment  
March 16, 2021



Auxiliary  
Gymnasium Wood  
Floor  
March 16, 2021



Locker Room Ceramic Tile  
March 16, 2021



*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*

***PROGRESS PHOTOS  
New 9-12 High School***

**Main Stair case Terrazzo Treads  
March 16, 2021**



**Administration Area Carpet  
Installation  
March 16, 2021**



**Courtyard  
March 16, 2021**



**Classroom Finishes  
March 16, 2021**



**Science Rooms  
March 16, 2021**






*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*

Area A Fire Suppression Piping  
March 18, 2021

**PROGRESS PHOTOS**  
*Etna Elementary*


Area A CMU Infill  
March 18, 2021



Area B New Wall between  
Mechanical Room and  
Student Dining  
March 18, 2021



Area A Media Center Floor Grinding  
March 18, 2021




Area B Soffit  
Framing  
March 18,  
2021



*Southwest Licking Local Schools  
New High School, New 4-5 Elementary, & Etna Elementary  
Progress Report No. 22, March 18<sup>th</sup>, 2021*

**PROGRESS PHOTOS**


*Etna Elementary*



**Area B Structural Steel RTU  
March 18<sup>th</sup>, 2021**



**Area C Framing and In-Wall Rough-In  
March 18<sup>th</sup>, 2021**



**Area C Fire Suppression Piping  
March 18<sup>th</sup>, 2021**



**Area C Plumbing Rough-IN  
December 16, 2020**

