



(PICTORIAL REPRESENTATION)

## Projects:

Southwest Licking Local Schools

Site Improvements Package  
New 4-5 Elementary School  
New High School



**Monthly Status Report #17**  
*October 2020*

*Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020*

***Progress Report No. 17***  
*For the Period Ending October 15<sup>th</sup>, 2020*

***Southwest Licking Local Schools***  
***New High School and New 4-5 Elementary***

Kandee Engle  
Debra Moore  
Catherine Spindler  
John Vincent  
Roger Zeune  
Kasey Perkins  
Richard Jones  
Robert Jennell  
Nathan Jones  
Eric Baltzell  
Curt South  
Brian Wolf  
Julie Taggart  
Michael Maxwell

Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools  
Southwest Licking Local Schools Consultant  
Ohio Facilities Construction Commission  
Garmann-Miller Architects Engineers  
Garmann-Miller Architects Engineers  
Garmann-Miller Architects Engineers  
Hill International  
Hill International

**Construction Manager:**

Robertson Construction Services, Inc.  
1801 Thornwood Drive  
Heath, Ohio 43056

**Architects:**

Garmann-Miller Architects Engineers  
38 South Lincoln Drive  
P.O. Box 71  
Minster, Ohio 45865

**Owner's Agent:**

Hill International, Inc.  
2 Easton Oval #110  
Columbus, Ohio 43219



*Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020*

**Table of Contents**

PROJECT CONTACTS.....	3
PROJECT FLOOR PLANS .....	4
New 4-5 Elementary School .....	4
New 9-12 High School.....	5
EXECUTIVE SUMMARY .....	6
PROJECT BUDGETS.....	8
Owner Contingency.....	8
CMR Contingency .....	9
PROJECT SCHEDULE.....	10
Site Improvements Package.....	10
New 4-5 Elementary School .....	11
New High School.....	12
PROJECT DOCUMENTATION.....	13
New 4-5 Elementary School .....	13
New High School.....	14
QUALITY CONTROL .....	15
New 4-5 Elementary School, Site Improvements Package, and New High School .....	15
SAFETY.....	16
New 4-5 Elementary School .....	16
Site Improvements and New High School.....	17
PROGRESS PHOTOS.....	18
New 4-5 Elementary School .....	18
Elementary School Drone Footage.....	19
New 9-12 High School.....	20
High School Drone Footage .....	21



***Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020***

***PROJECT CONTACTS***

***All Projects***

Eric Baltzell, Garmann-Miller (419) 628-4240  
Tom Dutton, Garmann-Miller (419) 628-4240  
Clay Keith, Robertson (614) 374-4857  
Jessica Post, Robertson (740) 814-6742

***Site Improvements Package***

Shira Elder, Garmann-Miller (419) 628-4240  
Mark Keith, Robertson (740) 404-1805  
Kevin Mohler, Robertson (740) 503-7218

***New 4-5 Elementary School***

Curt South, Garmann-Miller (419) 628-4240  
Clyde McIntire, Robertson (740) 404-0111  
AJ Saunders, Robertson (740) 348-6932

***New High School***

Brian Wolf, Garmann-Miller (419) 628-4240  
Mark Keith, Robertson (740) 404-1805  
Kevin Mohler, Robertson (740) 503-7218

***Etna Elementary Renovation***

Curt South, Garmann-Miller (419) 628-4240  
Clyde McIntire, Robertson (740) 404-0111  
AJ Saunders, Robertson (740) 348-6932



September 15, 2019 Drone Photo




September 15, 2020 Drone Photo






*Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020*

**PROJECT FLOOR PLANS**  
*New 4-5 Elementary School*



*Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020*

**PROJECT FLOOR PLANS**  
*New 9-12 High School*



**Southwest Licking Local Schools**  
**New High School and New 4-5 Elementary**  
**Progress Report No. 17, October 15<sup>th</sup>, 2020**

**EXECUTIVE SUMMARY**

This report has been prepared to provide a project update for the Southwest Licking New 4-5 Elementary School and New High School. It is intended to provide a summary review of the status of the project through October 13<sup>th</sup>, 2020.

**UPCOMING MEETINGS:**

- October 28<sup>th</sup> at 10:00 am – Core Team Meeting (Every Two Weeks)
- October 20<sup>th</sup> at 12:30 pm - New High School Progress Meeting (Every Tuesday)
- October 20<sup>th</sup> at 2:00 pm - New 4-5 Elementary School Progress Meeting (Every Tuesday)
- October 28<sup>th</sup> at 1:00 pm – Site Improvements Package Progress Meeting (Every Other Wednesday)

***New 4-5 Elementary School***

**CALENDAR DAYS TO COMPLETE**

Substantial Completion (Nov 19, 2020) 35

**SCHEDULE & WORK COMPLETED**

- Area A
  - Ceiling Grid 1st Floor Area A 100%
  - Casework 1st Floor Area A- 100%
  - Ceramic Tile 1st Floor Area A- 99%
  - Drop Ceiling Tile in Area A2 85%
  - Flooring Install Area A2 100%
  - Technology Cable Install- 100%
  - Polish Terrazzo 85%
- Area B
  - Hang Drywall Area B- 99%
  - Prime & First Coat Paint in Student Dining- 99%
  - Final Coat Paint in Gym 100%
  - Install Wood Gym Floor 70%
  - Install Lights in Student Dining 30%
  - Polish Terrazzo 70%
- Area C
  - Flooring Install Area C2 – 99%
  - Flooring Install Area C1 40%
  - Technology Cable Install- 100%
  - Install Kitchen Equipment 70%
  - Polish Terrazzo 50%
- Sitework
  - Install Sidewalks & Curbs 100%
  - Install Soft Play Surface 100%
  - Install Playground Equipment 100%
  - Install Asphalt at Playground 100%

**CURRENT ISSUES**

- Project is still experiencing COVID-19 impacts to manpower.
- Delay from Century Link to install the telephone lines. Lines have been installed into the building but have not been connected to the service across Smoke Road. They are waiting on approval of permits to bore under Smoke Road.

***New High School***

**CALENDAR DAYS TO COMPLETE**

Substantial Completion (Apr 29, 2021) 196  
 Topsoil, Reseed, Asphalt (May 28, 2021) 225

**SCHEDULE & WORK COMPLETED**

- Area A
  - Concrete Frost Slabs complete – 100%
  - SOD 2nd floor Area A 100%
  - Room A201 Mechanical Louvers - 100% \*
  - HVAC Duct Mains – 75%
  - HVAC Piping Mains – 75%
  - Plumbing Rough-Ins – 70%
  - Electrical Rough-Ins – 25%
- Area B
  - Area B Kitchen welded Hood Duct– 100%
  - HVAC Duct Mains – 75%
  - HVAC Piping Mains – 75%
  - B-Mechanical Pumps, Equipment – 90%
  - B Auditorium MEP Hangers – 90%
  - B Auditorium Sprinkler Mins -10%
  - B Auditorium Metal Ceiling System – 100%
  - B Auditorium Hang Gypsum Ceiling Starting
- Area C
  - Electrical Rough-Ins C Dining – 99%
  - CF Metal Framing – 100%
  - C Drywall – 80%
  - C Dining Interior Brick – 60%
  - C Dining Block Fill Painting – 30%
- Area D
  - Aux Gym Metal Roofing – Starting week of 10/12
  - D South Aluminum Curtianwall – 70%
- Area E
  - Painting CMU Wall Block fill – 90%
- Area F/G
  - Electrical Above Clg. Rough-Ins– 100%
  - Drywall Area F1-G1 –90%
  - Painting – F/G - 90%
- Area H/J
  - Masonry Veneer – Area H/J - 100%
  - Electrical above Ceiling Rough-Ins 100%
  - Metal Roofing – 100%
  - Painting – Block fill – 90%

**CURRENT ISSUES**

- Failed Auditorium Masonry Wall Dec 6, 2019 Re-Build Replacement:
- Overtime costs are still being evaluated by the Insurance



***Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020***

Company; This is causing a delay in the attempts to recover the lost time. Discussions continue/ No Change. 8/12/20; Status Quo. 9/15/20: Chang Order for acceleration in place to accelerate through recovery schedule critical path.

- Continue procedures pursuant COVID-19 and Stay at Home Order extended July 8th, 2020. Continue to have manpower impacts with confirmed cases.






**Southwest Licking Local Schools**  
**New High School and New 4-5 Elementary**  
**Progress Report No. 17, October 15<sup>th</sup>, 2020**

**PROJECT BUDGETS**  
**Owner Contingency**


New 4-5 Elementary School  
Owner Contingency Usage



Owner Contingency	
	Elementary School
Original Amount	\$484,786.40
Approved Change Orders	\$(604,142.55)
Pending Change Orders*	\$529,554.53
Remaining Contingency	\$559,374.42
Site Work Approved Change Orders	\$49,686.09
Site Work Pending Change Orders	\$22,113.43
*Contains the Technology Equipment overage	

- Approved Change Orders
- Pending Change Orders
- Remaining Contingency
- Site Work Approved Change Orders
- Site Work Pending Change Orders

New High School  
Owner Contingency Usage



Owner Contingency	
	High School
Original Amount	\$1,304,165.46
Approved Change Orders	\$227,776.77
Pending Change Orders*	\$(232,549.22)
Remaining Contingency	\$1,308,937.91
Site Work Approved Change Orders	\$121,645.25
Site Work Pending Change Orders	\$60,240.02
*Contains the Technology Allowance Savings	


- Approved Change Orders
- Pending Change Orders
- Remaining Contingency
- Site Work Approved Change Orders
- Site Work Pending Change Orders



**Southwest Licking Local Schools**  
**New High School and New 4-5 Elementary**  
**Progress Report No. 17, October 15<sup>th</sup>, 2020**

**CMR Contingency**

Site Improvements Package  
CMR Contingency Usage



- Approved Change Orders ■ Pending Change Orders
- Remaining Contingency

CMR Contingency	
	Site Work
Original Amount	\$84,760.00
Approved Change Orders	\$34,657.95
Pending Change Orders	\$646.40
Remaining Contingency	\$49,455.65

New 4-5 Elementary School  
CMR Contingency Usage



- Approved Change Orders ■ Pending Change Orders
- Remaining Contingency

CMR Contingency	
	Elementary School
Original Amount	\$343,225.00
Approved Change Orders	\$122,966.95
Pending Change Orders	\$24,502.72
Remaining Contingency	\$195,755.33

New High School  
CMR Contingency Usage



- Approved Change Orders ■ Pending Change Orders
- Remaining Contingency

CMR Contingency	
	High School
Original Amount	\$665,549.00
Approved Change Orders	\$86,711.71
Pending Change Orders	\$231,537.34
Remaining Contingency	\$347,299.95



*Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020*

**PROJECT SCHEDULE**  
*Site Improvements Package*

*RCS Internal Verification Dates*

<b><u>SCHEDULE FROM BID</u></b>	<b><u>SCHEDULED</u></b>	<b><u>STATUS</u></b>
<i>Notice to Proceed</i>	<i>February 28, 2019</i>	<i>Complete</i>
<i>Build Building Pad – Elementary School</i>	<i>June 10, 2019</i>	<i>Complete</i>
<i>Build Building Pad – High School</i>	<i>June 26, 2019</i>	<i>Complete</i>
<i>Substantial Completion of Elementary School</i>	<i>November 10, 2020</i>	
<i>Substantial Completion of All Work (less Items Below)</i>	<i>April 29, 2021</i>	
<i>Spread Topsoil, Reseed, and Top Coat of Asphalt</i>	<i>May 28, 2021</i>	

**Schedule Two Week Look Ahead**

- Complete final grading around New 4-5 Elementary.
- Seeding to start week of 10/19.
- Rough grading in process at High School.
- Top Soil respread to begin on connector road, ahead of seeding.
- Continue Installing Electrical underground conduit for connector road light poles.
- Base course asphalt paving at Elementary Playground installed.
- Base course for connector road complete.
- Install Elementary Parking area asphalt.
- Proof roll to West/ back of High School.
- Still on Hold for direction on options for striping and speed bumps, as issued under PR-014.



*Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020*

**PROJECT SCHEDULE**  
*New 4-5 Elementary School*

***RCS Internal Verification Dates***

<b><u>SCHEDULE FROM BASELINE SCHEDULE</u></b>	<b><u>SCHEDULED</u></b>	<b><u>STATUS</u></b>
<i>Notice to Proceed</i>	<i>February 28, 2019</i>	<i>Complete</i>
<i>Temporary Dry-In</i>	<i>March 5, 2020</i>	<i>Complete 4/30/20</i>
<i>Permanent Dry-In</i>	<i>May 21, 2020</i>	<i>Complete 7/20/20</i>
<i>Final HVAC Start-Up</i>	<i>May 12, 2020</i>	<i>Complete 7/10/20</i>
<i>Substantial Completion</i>	<i>November 10, 2020</i>	

**Schedule Two Week Look Ahead**

***Site Work***

- Plant Grass Seed
- Prep for Paving at Parking Lots
- Set Light Poles

***Building Wide***

- Begin Test & Air Balance

***Area C – 2<sup>nd</sup> Floor***

- Drop Ceiling Tile
- Continue with Technology Install
- Punch List

***Area A – 2<sup>nd</sup> Floor***

- Continue with Technology Install
- Punch List

***Area C – 1<sup>st</sup> Floor***

- Continue with Kitchen Equipment Install

***Area A – 1<sup>st</sup> Floor***

- Complete Polishing of Terrazzo
- Install Carpet in Administrative Area
- Install LVT Flooring in Classrooms
- Continue with Technology Install
- Drop Ceiling Tile
- Punch List

***Area B***

- Complete Wood Gym Floor
- Install Lights in Student Dining
- Install Radiant Heaters in Student Dining
- Install Duct Sock in Gym
- Complete Polishing of Terrazzo
- Install LVT Flooring
- Continue with Technology Install
- Drop Ceiling Tile
- Install Lights at Main Entry
- Punch List





*Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020*

**PROJECT SCHEDULE**  
*New High School*

***RCS Internal Verification Dates***

<b><u>MILESTONE SCHEDULE FROM BID</u></b>	<b><u>SCHEDULED</u></b>	<b><u>STATUS</u></b>
<i>Notice to Proceed</i>	<i>May 24, 2019</i>	<i>Complete</i>
<i>Substantial Completion of All Work (less items below)</i>	<i>April 29, 2021</i>	<i>20 days behind schedule</i>
<i>Spread Topsoil, Reseed, and Top Coat of Asphalt</i>	<i>May 28, 2021</i>	

**Schedule Two Week Look Ahead**

***Area A – Mechanical/ North of Stage***

- Continue MEP Rough-ins Main Mechanical and Area A
- Install Mechanical room stair

***Area B - Kitchen***

- Begin Metal Roofing- Staged on site
- Aluminum Window Install complete

***Area B - Auditorium***

- Above ceiling Fire Suppression rough-in
- Begin Gypsum Ceiling Install

***Area C – Student Dining***

- Complete Electrical Rough-In
- Continue Fire Suppression Rough-In
- Monumental Stair Install
- Complete interior brick install

***Area D – Auxiliary Gym/Locker Room***

- Continue final MEP Rough ins
- Begin Metal Roofing Installation High Roof of Aux. Gym
- Complete South Curtainwall install

***Area E – Main Gymnasium***

- Complete final Painting

***Area F and G – 1<sup>st</sup> Floor***

- Complete Gypsum Wall Board over Metal Studs @ admin. area

***Area F and G – 2<sup>nd</sup> Floor***

- Complete Electrical Above Ceiling Rough-in
- Complete Duct & Piping Insulation
- Complete Fire Suppression Rough-In
- Complete Curtainwall Install

***Area H and J – 1<sup>st</sup> Floor***

- Complete Above Clg. Gypsum Wall Board
- Continue Duct and Piping Insulation
- Complete Curtainwall Installation

***Area H and J – 2<sup>nd</sup> Floor***

- Complete Drywall installation

***Building Envelope***

- Exterior Brick Veneer complete
- Exterior wall metal panels continue
- Metal Roofing staged for installation at Area B and continuing around Area A



**Southwest Licking Local Schools**  
**New High School and New 4-5 Elementary**  
**Progress Report No. 17, October 15<sup>th</sup>, 2020**

**PROJECT DOCUMENTATION**  
**New 4-5 Elementary School**

The timely flow of all information is critical to any construction project. Specifically, Submittals (Shop Drawings) and Request for Interpretation are two critical areas that need to be closely monitored to assure a lack of information does not impede the project schedule. The following is a brief summary of the current Submittal and RFI status and is intended to highlight critical items to all parties.


*The following items may present potential concerns to the project schedule:*

Submittal/RFI

Responsibility


Schedule Concern

**New 4-5 Elementary School  
Submittals**



■ Approved Submittals   ■ Pending Submittals  
 ■ Closeout Submittals   ■ Outstanding Submittals

**New 4-5 Elementary School  
Request for Information**



■ Open RFIs   ■ Closed RFIs



**Southwest Licking Local Schools**  
**New High School and New 4-5 Elementary**  
**Progress Report No. 17, October 15<sup>th</sup>, 2020**


**PROJECT DOCUMENTATION**  
**New High School**

The timely flow of all information is critical to any construction project. Specifically, Submittals (Shop Drawings) and Request for Interpretation are two critical areas that need to be closely monitored to assure a lack of information does not impede the project schedule. The following is a brief summary of the current Submittal and RFI status and is intended to highlight critical items to all parties.

*The following items may present potential concerns to the project schedule:*


<u>Submittal/RFI</u>	<u>Responsibility</u>	<u>Schedule Concern</u>
Stone Masonry	GMAE	Procurement, shop drawings for all Remaining stone work

**New High School  
Submittals**



■ Approved Submittals    ■ Pending Submittals  
■ Closeout Submittals    ■ Outstanding Submittals

**New High School  
Request for Information**



■ Open RFIs    ■ Closed RFIs



***Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020***

***QUALITY CONTROL***

***New 4-5 Elementary School, Site Improvements Package, and New High School***

The monitoring of safety and quality of work is an important issue, which Robertson Construction Services and the Subcontractors take very seriously. Robertson continually monitors the Subcontractor's safety practices and quality of work via on-site inspections.

***Quality Control***

We are reviewing all of the "work in place" to verify it was installed as designed. Any discrepancies from the Contract Documents are listed in field reports and distributed to the proper Subcontractor for corrections. We also discuss the items in our weekly subcontractor meetings to ensure each concern has proper closure. The entire Design Team has taken a thorough and proactive approach to items. Robertson continues to monitor the reports from Geotechnical Consultants Inc. Corrections are being made in response to these reports.

Additionally, pre-installation meetings are being scheduled with the Architect and appropriate subcontractors to ensure the work is consistent with the contract specifications and on par with quality standards.

Thus far we have held the following pre-installation meetings:

- Elementary Cast-In-Place Concrete (Footings) – July 23<sup>rd</sup> at 3:00 pm
- High School Cast-In-Place Concrete (Footings) – August 8<sup>th</sup>, 2019
- Elementary & High School Unit Masonry – July 30<sup>th</sup> at 3:00 pm
- Elementary & High School Cast-In-Place Concrete (Slab on Grade) – August 27<sup>th</sup> at 1:00 pm
- Elementary & High School Membrane and Sheet Metal Roofing – October 8<sup>th</sup> at 3:00 pm
- Elementary & High School Mechanical Materials/Methods – November 5<sup>th</sup> at 10:00 am
- Elementary & High School Fire Protection Materials/Methods – November 19<sup>th</sup> at 10:00 am
- Elementary & High School Plumbing Materials/Methods – November 19<sup>th</sup> at 9:00 am
- Site Work Clearing and Grubbing – March 7<sup>th</sup>, 2019
- Elementary & High School Stone Masonry Veneer
- Elementary & High School Storefronts, Curtain Walls, and Glazing – March 17<sup>th</sup>
- Elementary Resinous Matrix Terrazzo – May 26<sup>th</sup> at 10:00 am
- Technology Kick-Off Meeting – June 10<sup>th</sup> at 2:00 pm
- Elementary Resilient Flooring and Tiling – July 7<sup>th</sup> at 10:00 am
- Elementary Hydraulic Elevators – July 8<sup>th</sup> at 9:00 am
- Educational and Library Casework – June 23<sup>rd</sup> at 9:30 am
- Elementary TAB Kick-Off Meeting – July 17<sup>th</sup> at 9:00 am
- Elementary Wood Flooring 09/22/2020 at 11:00am
- Playground Grading and Soft Surface

The following Pre-Installation Meetings are to be scheduled:

The Following Pre-Installation Meetings are to be held per the Specifications:

- |  |   |
|--|---|
| • HS Wood Flooring                         | • HS-Resinous Matrix Terrazzo and Quartz Flooring |
| • HS Sound, Video, & Communication Systems | • ES and HS Window Shades                         |
| • High School Theater & Stage Equipment    | • ES and HS Telescoping Bleachers                 |
| • ES and HS Communication Metal Support    | • HS Polished Concrete Floor System               |





***Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020***

***SAFETY  
New 4-5 Elementary School***

June 2019 – There have been no safety issues this month.

July 2019 – There have been no safety issues this month. A safety audit was held by Robertson on July 2<sup>nd</sup>, 2019 with no safety violations observed.

August 2019 – There have been no safety issues this month.

September 2019 – There have been no safety issues this month.

October 2019 – A safety audit was held by Robertson on September 19<sup>th</sup>, 2019. Five (5) safety violations were noted on the audit, all violations were abated that day.

November 2019 – A third-party inspection was conducted by Ogle on October 23<sup>rd</sup>, 2019. There were eight (8) violation that were noted and abated immediately. Subcontractors instituted scaffolding tag-out and tag-in procedures on site.

December 2019 – A safety audit was held by Robertson on December 5<sup>th</sup>, 2019. Five (5) safety violations were noted on the audit, all violations were abated that day.

January 2020 – A third-party inspection was conducted by Ogle on January 6<sup>th</sup>, 2020. Ten (10) safety violations were noted on the audit and were abated immediately.

February 20, 2020 – A safety audit was held by Robertson on February 20<sup>th</sup>, 2020. Thirteen (13) safety violations were noted on the audit and all items were abated that day.

March 27, 2020 – A safety audit was held by Robertson on March 27<sup>th</sup>, 2020. Four (4) safety violations were noted on the audit and all items were abated.

May 2020 – A safety audit was conducted by Ogle on May 8<sup>th</sup>, 2020. There were four (4) violations that noted and were abated.

June 2020 – A safety audit was conducted by Ogle on June 9<sup>th</sup>, 2020. There were seven (7) violations that were noted and abated.

July 2020- A safety audit was held by Robertson on July 21<sup>st</sup>. There were seven (7) violations that were noted and abated.

August 2020- A safety audit was held by Robertson on August 13<sup>th</sup>. There were seven (7) violations that were noted and abated.

September 2020- A safety audit was conducted by Robertson on September 23<sup>rd</sup>. There were two (2) violations that were noted and abated.

RCS also continues to perform monthly safety audits, and the Subcontractors quickly abate any concerns noted during the walkthrough.



***Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020***

***SAFETY  
Site Improvements and New High School***

June 2019 – There have been no safety issues this month.

July 2019 – There have been no safety issues this month. A safety audit was held by Robertson on July 2<sup>nd</sup>, 2019 with no safety violations observed.

August 2019 – There have been no safety issues this month.

September 2019 – There have been no safety issues this month.

October 2019 – A safety audit was held by Robertson on September 19<sup>th</sup>, 2019. Two (2) safety violations were noted on the audit, all violations were abated that day.

November 2019 – A third-party inspection was conducted by Ogle on October 23<sup>rd</sup>, 2019. There were two (2) violation that were noted and abated immediately.

December 2019 – A safety audit was held by Robertson on December 5<sup>th</sup>, 2019. One (1) safety violation was noted on the audit and it was immediately abated.

December 6<sup>th</sup>, 2019 – Masonry wall at Auditorium fell. No serious injuries. Insurance carriers and engineers are reviewing conditions. (01/13/2020) *The cleanup has been completed.*

January 2020 – A third-party inspection was conducted by Ogle on January 6<sup>th</sup>, 2020. Three (3) safety violations were noted and they were abated that day.

February 20, 2020 – A safety audit was held by Robertson on February 20<sup>th</sup>, 2020. Seven (7) safety violations were noted on the audit and all items were abated that day.

March 27, 2020 – A safety audit was held by Robertson on March 27<sup>th</sup>, 2020. One (1) safety violation was noted on the audit and it was abated that day.

May 2020 – A safety audit was conducted by Ogle on May 8<sup>th</sup>, 2020. There was one (1) violation that noted and was abated immediately.

June 2020 – A safety audit was conducted by Ogle on June 9<sup>th</sup>, 2020. There were eight (8) violations that were noted and were abated.

July 2020 – A Builders Exchange walkthrough was conducted and a safety stand-down was held to address the issues that were brought up.

August 2020- A safety audit was held by Robertson on August 13<sup>th</sup>. There were none (9) violations that were noted and abated.

September 2020- A safety audit was conducted by Robertson on September 23<sup>rd</sup>. There were five (5) violations that were noted and abated.

RCS also continues to perform monthly safety audits, and the Subcontractors quickly abate any concerns noted during the walkthrough.



*Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020*

***PROGRESS PHOTOS  
New 4-5 Elementary School***

**Area C Receptionist Desk  
October 9, 2020**




**Main Gym Wood Flooring  
October 9, 2020**



**2<sup>nd</sup> Floor  
Classroom Finishes  
October 9, 2020**



**1<sup>st</sup> Floor Corridor - Terrazzo  
October 9, 2020**



**Kitchen Equipment  
October 9, 2020**





*Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020*

***PROGRESS PHOTOS  
Elementary School Drone Footage***



**North View of Elementary School  
October 8, 2020**



**East View of the Elementary School –  
Site Work Concrete  
October 8, 2020**



**South View of Elementary School  
October 8, 2020**




**West View of Elementary School  
- Playground  
October 8, 2020**





*Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020*

Area A Staircase  
October 9, 2020




**PROGRESS PHOTOS**  
*New 9-12 High School*

Auditorium and Stage  
October 9, 2020



Student Dining Thin Brick Veneer – Main Gym  
October 9, 2020



Area B Main  
Mechanical  
Room  
October 9,  
2020



Student Dining  
Monumental  
Stair  
October 9, 2020



*Southwest Licking Local Schools  
New High School and New 4-5 Elementary  
Progress Report No. 17, October 15<sup>th</sup>, 2020*

***PROGRESS PHOTOS  
High School Drone Footage***

**East View of High School  
October 8, 2020**



**West View of High School  
October 8, 2020**



**Southwest View of High School  
October 8, 2020**



**Northeast View of High School  
October 8, 2020**



**South View of  
High School  
October 8, 2020**

