



Monthly Board Report 20 – January 13, 2020

Projects: **New High School**
 New Intermediate School
 Renovations to Etna Elementary
 Renovations & Addition to Kirkersville Elementary
 Renovations to Pataskala Elementary
 Renovations to Watkins for Middle School students
 Abatement of Kindergarten Center
 Demolition of Watkins Middle School
Date: **January 13, 2020**
Distribution: **Bob Jennell**
 Richard Jones
 Southwest Licking Board of Education Members
 OFCC

Executive Summary

Site –Site work is on break due to weather. Artifacts have been curated and have been delivered to SHPO per procedure. The District will need to confirm which artifacts they desire back. It could be all or some of them. Lawhon has provided contact information for SHPO.

Intermediate School – Construction on-going. Loose furnishings, technology, site furnishings and signage design have started and will be installed June 2020. The furniture has been submitted for estimating. The late packages will be based on allowances currently in the GMP. Playground design competition has been held and supplier has been selected.

High School – Construction on-going. Area of wall collapse cleaned up. Loose furnishings design will start this fall and technology, site furnishings and signage design will start spring of 2020. These packages will be based on allowances currently in the GMP.

Off-Site Road Improvements have submitted to ODOT. Construction to start Spring 2021. Right of Way Plat has been approved.

Etna Elementary School – Design Development submission was submitted December 12th. Working through reconciliation process.

Watkins High School Renovation – Hazardous Material Abatement survey has been complete. Schematic documents have been submitted and are in the estimating and reconciliation.



Milestone Dates

Site Package

- Work on break due to weather.

Intermediate School

- Construction on-going.
- Early furniture designs submitted.

High School

- Construction is on-going
- Design for technology to start this fall.

Etna Elementary

- Design Development submitted December 12th for estimating and review.

Watkins High School Renovation to Middle Schools

- Connector drive will be planned to be improved prior to required use for new schools.
- Schematic submission has been submitted. Estimating and reconciliation in process.

Middle School Work for Swing Space

- Roof work is complete.
- HVAC work unit has been set and is in operation.

Current Progress

Construction on both schools is progressing. Design work on the existing High School and Etna is progressing.

Upcoming Tasks

Risks

Potential schedule impacts

Estimate/Budget Reconciliation/GMP Negotiation

Allowances for later packages

Weather



Action Items

None.



Financial Status

Construction Project			
SFC-180428			
Wednesday, January 8, 2020			
Financial Executive Summary			



Photos

